



Weekly Construction Report

Hatchery Creek Design/Build Project



Time Period (two weeks):	January 11-24, 2015	Project No:	1305
Rain Days/Weather Conditions:	No rain during this time period.		
Personnel on-site:	<i>EcoGro/Ridgewater:</i> Tony Berry, Tom Cutter, Brad Redmon, & Chad Relinski. <i>Stantec:</i> N/A		
Equipment on-site:	Komatsu PC 160 w/ hyd. Thumb (demobilized on 1/21), PC 360 w/ hyd. thumb, Terex TA27 articulating dump truck		
Material deliveries to project site:	<ul style="list-style-type: none"> ▪ N/A 		
Work performed the past week:	<ul style="list-style-type: none"> • Hauled and stockpiled ~2000 cu. yds. of rock along river road for step pool construction. 		
Erosion & sediment controls installed/maintained:	<ul style="list-style-type: none"> ❖ Installed linear sediment traps and berms along top of excavated slope along Site #3. 		
Work scheduled for next week:	<ul style="list-style-type: none"> ⚡ None at this time, but possibly haul and stockpile more rock along river road in coordination with Aspen Construction excavating Site #3. 		
Work planned for two weeks ahead:	<ul style="list-style-type: none"> 🎵 N/A 		
General Comments:	<ul style="list-style-type: none"> ➤ Aspen Construction, the USACE excavation contractor, completed excavation of Site #2. They are waiting for a low flow event to complete excavation at Site #3 and have begun excavation of Site #1. 		
Prepared by: Brad Redmon	Date: 01-24-2015		



Weekly Construction Report

Hatchery Creek Design/Build Project



Stockpiled rock along River Road, to be used in step pool reach construction.



Aspen completed channel excavation in step pool reach on Site #3 from ~Sta. 154+00 to 156+00. Picture taken from ~Sta. 154+00 looking downstream.



Weekly Construction Report

Hatchery Creek Design/Build Project



Aspen completed channel excavation of Site #2. Picture taken from ~Rt. Sta. 143+50 looking upstream.



Completed channel excavation of Site #2. Picture taken from ~Rt. Sta. 143+50 looking downstream.