

# Weekly Construction Report

## Hatchery Creek Design/Build Project



<b>Week:</b>	August 10 – August 16, 2014	<b>Project No:</b>	1305
<b>Rain Days/Weather Conditions:</b>	Rained Monday		
<b>Personnel on-site:</b>	<i>EcoGro/Ridgewater:</i> John Arthur, Tony Berry, Tom Cutter, Eric Dawalt, Jim Hanssen, John Linder, Chad Relinski, Brad Redmon, Russ Turpin <i>Stantec:</i> N/A		
<b>Equipment on-site:</b>	Komatsu PC 160, PC 350, Terex TA27, Bobcat T300		
<b>Material deliveries to project site:</b>	<ul style="list-style-type: none"> <li>▪ N/A</li> </ul>		
<b>Work performed this week:</b>	<ul style="list-style-type: none"> <li>• Screened rock (6"+) on Monday b/c it rained.</li> <li>• Cleared line of site for baselines ~Sta. 225+47 to 242+24 in order to survey next week.</li> <li>• Located and cleared heavy vegetation on edge of Permanently Protected Corridor (PPC) downstream of Campground Road.</li> <li>• Cleared trees in Corps Excavation Sites.:               <ul style="list-style-type: none"> <li>○ Site 2 (finished)</li> <li>○ Site 4 (finished)</li> <li>○ Site 1 (90% cleared)</li> </ul> </li> <li>• Removed (cut) invasive species (mostly autumn olive) along north PPC line from ~Sta. 150+00 to 155+00.</li> </ul>		
<b>Erosion &amp; sediment controls installed:</b>	<ul style="list-style-type: none"> <li>❖ Installed rock check dams in existing drainage swales at ~LT Sta. 128+00 (Trib.9), and at ~LT Sta. 145+50.</li> </ul>		
<b>Work scheduled for next week:</b>	<ul style="list-style-type: none"> <li>➤ Survey/stakeout baselines and channel CL Sta. with Stantec.</li> <li>➤ Start excavating/building channel from Sta. 149+50 and working downstream.</li> <li>➤ Continue removing (cutting) invasive species.</li> </ul>		
<b>Work planned for two weeks ahead:</b>	<ul style="list-style-type: none"> <li>➤ Continue channel construction.</li> <li>➤ Continue invasives removal (cutting).</li> </ul>		
<b>General Comments:</b>	<ul style="list-style-type: none"> <li>➤ Corps excavation sites will be completely cleared of trees next week and ready for Corps contractor to begin excavation.</li> </ul>		
<b>Prepared by:</b> Eric Dawalt, P.E.	<b>Date:</b> 8-15-14		

# Weekly Construction Report

## Hatchery Creek Design/Build Project



**Pictures from this week's construction:**

